



## Grant All-Detail Report Disaster Relief 2016

**Grant Title** - 2014 - Minnesota Flood Relief Grant Phase 2 (Rock SWCD)

**Grant ID** - P16-8965

**Organization** - Rock SWCD

<b>Grant Awarded Amount</b>	<b>\$1,068,000.00</b>	<b>Grant Execution Date</b>	<b>9/9/2015</b>
<b>Required Match Amount</b>	<b>\$0.00</b>	<b>Grant End Date</b>	<b>12/31/2017</b>
<b>Required Match %</b>	<b>0%</b>	<b>Grant Day To Day Contact</b>	<b>Mary Thompson</b>

### Budget Summary

	Budgeted	Spent	Balance Remaining*
Total Grant Amount	\$835,965.22	\$332,047.65	\$735,952.35
Total Match Amount	\$72,987.57	\$29,939.80	\$43,047.77
Total Other Funds	\$29,176.69	\$16,890.54	\$12,286.15
<b>Total</b>	<b>\$938,129.48</b>	<b>\$378,877.99</b>	<b>\$791,286.27</b>

*\*Grant balance remaining is the difference between the Awarded Amount and the Spent Amount. Other values compare budgeted and spent amounts.*

### Budget Details

Activity Name	Activity Category	Source Type	Source Description	Budgeted	Spent	Last Transaction Date	Match
FY14 Flood Relief Phase II Tech and Admin	Administration /Coordination	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Rock SWCD)	\$213,600.00	\$99,770.88	12/31/2016	N

Activity Name	Activity Category	Source Type	Source Description	Budgeted	Spent	Last Transaction Date	Match
FY16-FR2-1 TNT Farms, Marv Tofteland	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Rock SWCD)	\$11,941.34	\$11,941.34	10/3/2016	N
FY16-FR2-1 TNT Farms, Marv Tofteland	Agricultural Practices	Landowner Fund	Landowner Match	\$1,326.81	\$1,326.81	10/3/2016	Y
FY16-FR2-11 Marilyn Bergman - Cancelled & Rewritten	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Rock SWCD)	\$0.00			N
FY16-FR2-11 Marilyn Bergman - Cancelled & Rewritten	Agricultural Practices	Landowner Fund	Landowner Match	\$0.00			Y
FY16-FR2-11A Marilyn Bergman	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Rock SWCD)	\$15,142.95			N
FY16-FR2-11A Marilyn Bergman	Agricultural Practices	Landowner Fund	Landowner Match	\$1,682.55			Y
FY16-FR2-12 Harold Fick	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Rock SWCD)	\$5,057.47	\$5,057.47	12/19/2016	N
FY16-FR2-12 Harold Fick	Agricultural Practices	Federal Funds	EQIP	\$9,248.30	\$9,248.30	12/19/2016	N
FY16-FR2-12 Harold Fick	Agricultural Practices	Landowner Fund	Landowner Match	\$1,589.53	\$1,589.53	12/19/2016	Y
FY16-FR2-13 Eric Fick	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Rock SWCD)	\$901.94	\$901.94	12/19/2016	N
FY16-FR2-13 Eric Fick	Agricultural Practices	Federal Funds	EQIP	\$4,589.00	\$4,589.00	12/19/2016	N
FY16-FR2-13 Eric Fick	Agricultural Practices	Landowner Fund	Landowner Match	\$610.10	\$610.10	12/19/2016	Y
FY16-FR2-14 Allan Hartz	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Rock SWCD)	\$2,046.18	\$2,046.18	10/3/2016	N

Activity Name	Activity Category	Source Type	Source Description	Budgeted	Spent	Last Transaction Date	Match
FY16-FR2-14 Allan Hartz	Agricultural Practices	Federal Funds	EQIP	\$2,046.18	\$2,046.18	10/3/2016	N
FY16-FR2-14 Allan Hartz	Agricultural Practices	Landowner Fund	Landowner Match	\$850.46	\$850.46	10/3/2016	Y
FY16-FR2-15 Darrin Popkes	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Rock SWCD)	\$1,007.06	\$1,007.06	12/12/2016	N
FY16-FR2-15 Darrin Popkes	Agricultural Practices	Federal Funds	EQIP	\$1,007.06	\$1,007.06	9/19/2016	N
FY16-FR2-15 Darrin Popkes	Agricultural Practices	Landowner Fund	Landowner Match	\$627.43	\$627.43	9/12/2016	Y
FY16-FR2-17 Roger Kracht	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Rock SWCD)	\$8,001.61	\$8,001.61	12/19/2016	N
FY16-FR2-17 Roger Kracht	Agricultural Practices	Federal Funds	EQIP	\$12,286.15			N
FY16-FR2-17 Roger Kracht	Agricultural Practices	Landowner Fund	Landowner Match	\$2,254.20	\$2,254.20	12/19/2016	Y
FY16-FR2-18 Eric Fick - Cancelled and Rewritten	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Rock SWCD)	\$0.00			N
FY16-FR2-18 Eric Fick - Cancelled and Rewritten	Agricultural Practices	Landowner Fund	Landowner Match	\$0.00			Y
FY16-FR2-18A Eric Fick	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Rock SWCD)	\$51,245.55			N
FY16-FR2-18A Eric Fick	Agricultural Practices	Landowner Fund	Landowner Match	\$5,693.95			Y
FY16-FR2-19 Albertus Van Westen - Cancelled - No Longer Interested	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Rock SWCD)	\$0.00			N
FY16-FR2-19 Albertus Van Westen - Cancelled - No Longer Interested	Agricultural Practices	Landowner Fund	Landowner Match	\$0.00			Y

Activity Name	Activity Category	Source Type	Source Description	Budgeted	Spent	Last Transaction Date	Match
FY16-FR2-2 Jake Hoogendoorn	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Rock SWCD)	\$31,310.55	\$31,310.55	12/19/2016	N
FY16-FR2-2 Jake Hoogendoorn	Agricultural Practices	Landowner Fund	Landowner Match	\$3,478.95	\$3,478.95	12/19/2016	Y
FY16-FR2-20 Chambers Family Farms, LLC - Cancelled and Rewritten	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Rock SWCD)	\$0.00			N
FY16-FR2-20 Chambers Family Farms, LLC - Cancelled and Rewritten	Agricultural Practices	Landowner Fund	Landowner Match	\$0.00			Y
FY16-FR2-21 Marilyn Bergman	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Rock SWCD)	\$47,488.10			N
FY16-FR2-21 Marilyn Bergman	Agricultural Practices	Landowner Fund	Landowner Match	\$5,276.46			Y
FY16-FR2-22 Barbara Slieter; Randy Slieter, POA - Cancelled and Rewritten	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Rock SWCD)	\$0.00			N
FY16-FR2-22 Barbara Slieter; Randy Slieter, POA - Cancelled and Rewritten	Agricultural Practices	Landowner Fund	Landowner Match	\$0.00			Y
FY16-FR2-23 Michael Schaeffer	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Rock SWCD)	\$82,036.30			N
FY16-FR2-23 Michael Schaeffer	Agricultural Practices	Landowner Fund	Landowner Match	\$9,115.14			Y
FY16-FR2-24 Dean Tofteland	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Rock SWCD)	\$64,483.56			N
FY16-FR2-24 Dean Tofteland	Agricultural Practices	Landowner Fund	Landowner Match	\$7,164.84			Y

Activity Name	Activity Category	Source Type	Source Description	Budgeted	Spent	Last Transaction Date	Match
FY16-FR2-25 Darrell Boyenga	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Rock SWCD)	\$5,872.50	\$5,872.50	1/17/2017	N
FY16-FR2-25 Darrell Boyenga	Agricultural Practices	Landowner Fund	Landowner Match	\$652.50	\$652.50	1/17/2017	Y
FY16-FR2-26 Norris Thorson - Cancelled and Rewritten	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Rock SWCD)	\$0.00			N
FY16-FR2-26 Norris Thorson - Cancelled and Rewritten	Agricultural Practices	Landowner Fund	Landowner Match	\$0.00			Y
FY16-FR2-27 Milton Fink	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Rock SWCD)	\$35,903.25	\$35,093.25	10/3/2016	N
FY16-FR2-27 Milton Fink	Agricultural Practices	Landowner Fund	Landowner Match	\$3,989.25	\$3,989.25	10/3/2016	Y
FY16-FR2-28 Russell Wenzel	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Rock SWCD)	\$17,554.29	\$17,554.29	10/3/2016	N
FY16-FR2-28 Russell Wenzel	Agricultural Practices	Landowner Fund	Landowner Match	\$1,950.48	\$1,950.48	10/3/2016	Y
FY16-FR2-29 Russell Wenzel	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Rock SWCD)	\$11,822.44	\$11,822.44	11/21/2016	N
FY16-FR2-29 Russell Wenzel	Agricultural Practices	Landowner Fund	Landowner Match	\$1,313.64	\$1,313.64	11/21/2016	Y
FY16-FR2-3 Jason Fick - Cancelled - fully funded by EQIP	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Rock SWCD)	\$0.00			N
FY16-FR2-3 Jason Fick - Cancelled - fully funded by EQIP	Agricultural Practices	Landowner Fund	Landowner Match	\$0.00			Y
FY16-FR2-30 Fred & Leona Klosterbuer Trust % Donna Kirchner	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Rock SWCD)	\$14,982.66	\$14,982.66	11/21/2016	N

Activity Name	Activity Category	Source Type	Source Description	Budgeted	Spent	Last Transaction Date	Match
FY16-FR2-30 Fred & Leona Klosterbuer Trust % Donna Kirchner	Agricultural Practices	Landowner Fund	Landowner Match	\$1,664.74	\$1,664.74	11/21/2016	Y
FY16-FR2-31 Milton Fink	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Rock SWCD)	\$16,739.10	\$16,739.10	12/19/2016	N
FY16-FR2-31 Milton Fink	Agricultural Practices	Landowner Fund	Landowner Match	\$1,859.90	\$1,859.90	12/19/2016	Y
FY16-FR2-32 Dennis Boeve	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Rock SWCD)	\$8,038.44			N
FY16-FR2-32 Dennis Boeve	Agricultural Practices	Landowner Fund	Landowners	\$893.16			Y
FY16-FR2-33 Lowell Jauert	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Rock SWCD)	\$15,236.10			N
FY16-FR2-33 Lowell Jauert	Agricultural Practices	Landowner Fund	Landowner Match	\$1,692.90			Y
FY16-FR2-34 Gary Drost	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Rock SWCD)	\$17,632.99			N
FY16-FR2-34 Gary Drost	Agricultural Practices	Landowner Fund	Landowner Match	\$1,959.22			Y
FY16-FR2-35 Gary Drost	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Rock SWCD)	\$21,730.14			N
FY16-FR2-35 Gary Drost	Agricultural Practices	Landowner Fund	Landowner Match	\$2,414.46			Y
FY16-FR2-36 John Klarenbeek	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Rock SWCD)	\$31,845.96			N
FY16-FR2-36 John Klarenbeek	Agricultural Practices	Landowner Fund	Landowner Match	\$3,538.44			Y

Activity Name	Activity Category	Source Type	Source Description	Budgeted	Spent	Last Transaction Date	Match
FY16-FR2-37 Wayne Thompson	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Rock SWCD)	\$15,913.26			N
FY16-FR2-37 Wayne Thompson	Agricultural Practices	Landowner Fund	Landowner Match	\$1,768.14			Y
FY16-FR2-4 Stan Williamson - Contract Cancelled - No Longer Interested	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Rock SWCD)	\$0.00			N
FY16-FR2-4 Stan Williamson - Contract Cancelled - No Longer Interested	Agricultural Practices	Landowner Fund	Landowner Match	\$0.00			Y
FY16-FR2-5 Marvin Nelson	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Rock SWCD)	\$11,613.15	\$11,613.15	5/16/2016	N
FY16-FR2-5 Marvin Nelson	Agricultural Practices	Landowner Fund	Landowner Match	\$1,290.35	\$1,290.35	5/16/2016	Y
FY16-FR2-6 Morris Fick	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Rock SWCD)	\$16,823.97	\$16,823.97	12/21/2015	N
FY16-FR2-6 Morris Fick	Agricultural Practices	Landowner Fund	Landowner Match	\$1,869.33	\$1,869.33	12/21/2015	Y
FY16-FR2-7 Elden & Berdeeva Hemme % Darrell Hemme	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Rock SWCD)	\$35,760.33	\$35,760.33	12/19/2016	N
FY16-FR2-7 Elden & Berdeeva Hemme % Darrell Hemme	Agricultural Practices	Landowner Fund	Landowner Match	\$3,973.37	\$3,973.37	12/19/2016	Y
FY16-FR2-8 Brian Aukes	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Rock SWCD)	\$5,748.93	\$5,748.93	9/12/2016	N
FY16-FR2-8 Brian Aukes	Agricultural Practices	Landowner Fund	Landowner Match	\$638.76	\$638.76	9/12/2016	Y

Activity Name	Activity Category	Source Type	Source Description	Budgeted	Spent	Last Transaction Date	Match
FY16-FR2-9 Jared Pap	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Rock SWCD)	\$18,485.10			N
FY16-FR2-9 Jared Pap	Agricultural Practices	Landowner Fund	Landowner Match	\$1,848.51			Y

### Activity Details Summary

Activity Details	Total Action Count	Total Activity Mapped	Proposed Size / Unit	Actual Size / Unit
638 - Water and Sediment Control Basin	2	1	500 LINEAR FEET	500 LINEAR FEET
638 - Water and Sediment Control Basin	2	3	1150 LINEAR FEET	1150 LINEAR FEET
638 - Water and Sediment Control Basin	2	2	1600 LINEAR FEET	1600 LINEAR FEET
412 - Grassed Waterway and Swales	1	1	1010 LINEAR FEET	1010 LINEAR FEET
412 - Grassed Waterway and Swales	2	2	2172 LINEAR FEET	2172 LINEAR FEET
412 - Grassed Waterway and Swales	3	3	4135 LINEAR FEET	4135 LINEAR FEET
600 - Terrace	2	2	1100 LINEAR FEET	1100 LINEAR FEET
638 - Water and Sediment Control Basin	2	2	408 LINEAR FEET	408 LINEAR FEET
638 - Water and Sediment Control Basin	2	2	1256 LINEAR FEET	1256 LINEAR FEET
412 - Grassed Waterway and Swales	2	2	3950 LINEAR FEET	3950 LINEAR FEET
638 - Water and Sediment Control Basin	1	1	550 LINEAR FEET	550 LINEAR FEET
600 - Terrace	9	9	8300 LINEAR FEET	8300 LINEAR FEET
638 - Water and Sediment Control Basin	5	5	1800 LINEAR FEET	1800 LINEAR FEET



Activity Details	Total Action Count	Total Activity Mapped	Proposed Size / Unit	Actual Size / Unit
600 - Terrace	2	2	2307 LINEAR FEET	2307 LINEAR FEET
412 - Grassed Waterway and Swales	4	4	3610 LINEAR FEET	3610 LINEAR FEET
412 - Grassed Waterway and Swales	2	2	3790 LINEAR FEET	3790 LINEAR FEET
638 - Water and Sediment Control Basin	3	3	1100 LINEAR FEET	1100 LINEAR FEET
638 - Water and Sediment Control Basin	3	3	1450 LINEAR FEET	0 LINEAR FEET
638 - Water and Sediment Control Basin	2	2	990 LINEAR FEET	990 LINEAR FEET
412 - Grassed Waterway and Swales	1	1	3210 LINEAR FEET	3210 LINEAR FEET
412 - Grassed Waterway and Swales	1	1	1700 LINEAR FEET	1700 LINEAR FEET

### Proposed Activity Indicators

Activity Name	Indicator Name	Value & Units	Waterbody	Calculation Tool	Comments
---------------	----------------	---------------	-----------	------------------	----------

### Final Indicators Summary

Indicator Name	Total Value	Unit
<b>SEDIMENT (TSS)</b>	1,798.83	TONS/YR
<b>PHOSPHORUS (EST. REDUCTION)</b>	1,707.02	LBS/YR
<b>SOIL (EST. SAVINGS)</b>	1,738.66	TONS/YR

**Grant Activity**

Grant Activity - FY14 Flood Relief Phase II Tech and Admin

**Description**

SWCD and Southwest Prairie TSA Staff will work with the landowners that have requested assistance with damages from the 2014 storm events to new and existing conservation practices. Assistance will include site assessment, survey and design of conservation practices. Administration will include executing contracts, review of invoices, execution of payment vouchers, coordination of board signatures and approval and reporting.



Start Date

9-Sep-15

End Date

Has Rates and Hours?

No

## Actual Results

2015 - SWCD and Southwest Prairie Staff worked with the landowners that have requested assistance with damages from the 2014 storm events to new and existing conservation practices. Assistance included site assessment, survey and design of conservation practices. Installed practices also included layout and checkout of the project. SWCD staff also worked with NRCS in coordinating and communication on conservation projects. Administration included executing contracts, review of invoices, execution of payment vouchers, coordination of board signatures and approval and reporting. Some projects have been completed but not paid as they are waiting on payment from EQIP or ECP.

### Staff:

Director:  $27.6 \times 59.26 = 1,629.65$

Assistant Director:  $147.5 \times 50.44 = 7,439.90$

Technician:  $30.6 \times 35.35 = 1,081.71$

Technician:  $63.8 \times 33.33 = 2,126.45$

Technician:  $120.8 \times 29.15 = 3,521.32$

Office Manager:  $13.76 \times 27.25 = 374.96$

Office Manager:  $15.3 \times 23.16 = 354.35$

Total Staff Time: 16,528.34

### Southwest Prairie TSA:

Engineer:  $93.5 \times 59.11 = 5,526.79$

Technician:  $132 \times 51.68 = 6,821.76$

Total: 12,348.55

2016 - Staff & TSA worked with landowners in the same capacity as 2015.

### TSA:

Engineer:  $342.5 \times 63.28 = 21,673.31$

Tech Engineer: 23,671.29

### Staff:

Director: 794.17

Assistant Director: 4,404.80

Office Managers:

	21 x 23.48 = 727.88
	2 x 26.83 = 53.66
	Technicians:
	463.74 x 29.62 = 13,736.28
	197 x 29.37 = 5,785.89
	1.5 x 31.14
	Total Staff: 25,549.39

**Grant Activity - FY16-FR2-1 TNT Farms, Marv Tofteland**

<b>Description</b>	2 Water and Sediment Control Basins		
<b>Category</b>	AGRICULTURAL PRACTICES		
<b>Start Date</b>	14-Sep-15	<b>End Date</b>	03-Oct-16
<b>Has Rates and Hours?</b>	No		
<b>Actual Results</b>	2015 - Project is ready, no construction has begun.		
	2016 - Installation of 2 WASCBs according to NRCS standards and specifications.		

**Activity Action - FY16-FR2-1 TNT Farms, Marv Tofteland**

<b>Practice</b>	638 - Water and Sediment Control Basin	<b>Count of Activities</b>	2
<b>Description</b>	Installation of 2 WASCBs according to NRCS standards and specifications.		
<b>Proposed Size / Units</b>	1,600.00 LINEAR FEET	<b>Lifespan</b>	10 Years
<b>Actual Size/Units</b>	1,600.00 LINEAR FEET	<b>Installed Date</b>	3-Oct-16
<b>Mapped Activities</b>	2 Point(s)		

**Final Indicator for FY16-FR2-1 TNT Farms, Marv Tofteland**

<b>Indicator Name</b>	SEDIMENT (TSS)	<b>Value</b>	8.59
<b>Indicator Subcategory/Units</b>	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	<b>Calculation Tool</b>	BWSR CALC (GULLY STABILIZATION)
<b>Waterbody</b>	Beaver Creek		

**Final Indicator for FY16-FR2-1 TNT Farms, Marv Tofteland**

<b>Indicator Name</b>	PHOSPHORUS (EST. REDUCTION)	<b>Value</b>	8.59
-----------------------	-----------------------------	--------------	------



<b>Indicator Subcategory/Units</b>	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	<b>Calculation Tool</b>	BWSR CALC (GULLY STABILIZATION)
<b>Waterbody</b>	Beaver Creek		
<b>Final Indicator for FY16-FR2-1 TNT Farms, Marv Tofteland</b>			
<b>Indicator Name</b>	SOIL (EST. SAVINGS)	<b>Value</b>	17.17
<b>Indicator Subcategory/Units</b>	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	<b>Calculation Tool</b>	BWSR CALC (GULLY STABILIZATION)
<b>Waterbody</b>	Beaver Creek		

<b>Grant Activity - FY16-FR2-11 Marilyn Bergman - Cancelled &amp; Rewritten</b>			
<b>Description</b>	4 Water and Sediment Control Basins		
<b>Category</b>	AGRICULTURAL PRACTICES		
<b>Start Date</b>	11-Apr-16	<b>End Date</b>	01-Dec-16
<b>Has Rates and Hours?</b>	No		
<b>Actual Results</b>	<p>12/31/16 Contract automatically cancelled - project not started as of "start by" date of 12/1/2016. Cancellation due to lack of staff and contractor resources. Landowner is still interested in project and the cancellation was not due to anything on the part of the landowner.</p> <p>Contract rewritten under contract FY16-FR2-11A and will be approved at SWCD Board meeting following date of signature from the landowner.</p> <p>Rewritten contract approved at 1/17/17 SWCD meeting.</p>		

<b>Grant Activity - FY16-FR2-11A Marilyn Bergman</b>			
<b>Description</b>	4 Water and Sediment Control Basins		
<b>Category</b>	AGRICULTURAL PRACTICES		
<b>Start Date</b>	17-Jan-17	<b>End Date</b>	
<b>Has Rates and Hours?</b>	No		
<b>Actual Results</b>			

Grant Activity - FY16-FR2-12 Harold Fick			
Description	3 Water and Sediment Control Basins		
Category	AGRICULTURAL PRACTICES		
Start Date	11-Apr-16	End Date	19-Dec-16
Has Rates and Hours?	No		
Actual Results	Installation of 3 WASCBs according to NRCS standards and specifications.		

Activity Action - FY16-FR2-12 Harold Fick			
Practice	638 - Water and Sediment Control Basin	Count of Activities	3
Description	Installation of 3 WASBs according to NRCS standards and specifications.		
Proposed Size / Units	1,100.00 LINEAR FEET	Lifespan	10 Years
Actual Size/Units	1,100.00 LINEAR FEET	Installed Date	19-Dec-16
Mapped Activities	3 Point(s)		

Final Indicator for FY16-FR2-12 Harold Fick			
Indicator Name	SEDIMENT (TSS)	Value	9.82
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Mud Creek		
Final Indicator for FY16-FR2-12 Harold Fick			
Indicator Name	SOIL (EST. SAVINGS)	Value	19.64
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Mud Creek		
Final Indicator for FY16-FR2-12 Harold Fick			
Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	9.82
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Mud Creek		

Grant Activity - FY16-FR2-13 Eric Fick			
Description	Water and Sediment Control Basin		
Category	AGRICULTURAL PRACTICES		
Start Date	11-Apr-16	End Date	19-Dec-16
Has Rates and Hours?	No		
Actual Results	Installation of a WASCB according to NRCS standards and specifications.		

Activity Action - FY16-FR2-13 Eric Fick			
Practice	638 - Water and Sediment Control Basin	Count of Activities	1
Description	Installation of a WASCB according to NRCS standards and specifications.		
Proposed Size / Units	500.00 LINEAR FEET	Lifespan	10 Years
Actual Size/Units	500.00 LINEAR FEET	Installed Date	19-Dec-16
Mapped Activities	1 Point(s)		

Final Indicator for FY16-FR2-13 Eric Fick			
Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	7.65
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Unnamed Trib to Beaver Creek		

Final Indicator for FY16-FR2-13 Eric Fick			
Indicator Name	SOIL (EST. SAVINGS)	Value	7.65
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Unnamed Trib to Beaver Creek		

Final Indicator for FY16-FR2-13 Eric Fick			
Indicator Name	SEDIMENT (TSS)	Value	7.65
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Unnamed Trib to Beaver Creek		

**Grant Activity - FY16-FR2-14 Allan Hartz**

<b>Description</b>	Grassed Waterway		
<b>Category</b>	AGRICULTURAL PRACTICES		
<b>Start Date</b>	11-Apr-16	<b>End Date</b>	03-Oct-16
<b>Has Rates and Hours?</b>	No		
<b>Actual Results</b>	Installation of a grassed waterway according to NRCS standards and specifications.		

**Activity Action - FY16-FR2-14 Allan Hartz**

<b>Practice</b>	412 - Grassed Waterway and Swales	<b>Count of Activities</b>	1
<b>Description</b>	Installation of a grassed waterway according to NRCS standards and specifications.		
<b>Proposed Size / Units</b>	1,700.00 LINEAR FEET	<b>Lifespan</b>	10 Years
<b>Actual Size/Units</b>	1,700.00 LINEAR FEET	<b>Installed Date</b>	3-Oct-16
<b>Mapped Activities</b>	1 Polygon(s)		

**Grant Activity - FY16-FR2-15 Darrin Popkes**

<b>Description</b>	Water and Sediment Control Basin		
<b>Category</b>	AGRICULTURAL PRACTICES		
<b>Start Date</b>	11-Apr-16	<b>End Date</b>	12-Sep-16
<b>Has Rates and Hours?</b>	No		
<b>Actual Results</b>	Installation of a water and sediment control basin according to NRCS standards and specifications.		

**Activity Action - FY16-FR2-15**

<b>Practice</b>	638 - Water and Sediment Control Basin	<b>Count of Activities</b>	1
<b>Description</b>	Installation of a WASCB according to NRCS standards and specifications.		
<b>Proposed Size / Units</b>	550.00 LINEAR FEET	<b>Lifespan</b>	10 Years
<b>Actual Size/Units</b>	550.00 LINEAR FEET	<b>Installed Date</b>	12-Sep-16
<b>Mapped Activities</b>	1 Point(s)		

Final Indicator for FY16-FR2-15			
Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	7.65
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Unnamed Trib to Kanaranzi Creek		
Final Indicator for FY16-FR2-15			
Indicator Name	SEDIMENT (TSS)	Value	7.65
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Unnamed Trib to Kanaranzi Creek		
Final Indicator for FY16-FR2-15			
Indicator Name	SOIL (EST. SAVINGS)	Value	15.30
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Unnamed Trib to Kanaranzi Creek		

Grant Activity - FY16-FR2-17 Roger Kracht			
Description	3 Water and Sediment Control Basins and 2 Terraces		
Category	AGRICULTURAL PRACTICES		
Start Date	11-Apr-16	End Date	19-Dec-16
Has Rates and Hours?	No		
Actual Results	Installation of 3 WASCBs and 2 terraces according to NRCS standards and specifications.		

Activity Action - FY16-FR2-17 Roger Kracht			
Practice	638 - Water and Sediment Control Basin	Count of Activities	2
Description	Installation of 3 WASCBs according to NRCS standards and specifications.		
Proposed Size / Units	1,150.00 LINEAR FEET	Lifespan	10 Years
Actual Size/Units	1,150.00 LINEAR FEET	Installed Date	19-Dec-16
Mapped Activities	3 Point(s)		

Final Indicator for FY16-FR2-17 Roger Kracht			
Indicator Name	SOIL (EST. SAVINGS)	Value	30.09

<b>Indicator Subcategory/Units</b>	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	<b>Calculation Tool</b>	BWSR CALC (GULLY STABILIZATION)
<b>Waterbody</b>	Rock River		
<b>Final Indicator for FY16-FR2-17 Roger Kracht</b>			
<b>Indicator Name</b>	PHOSPHORUS (EST. REDUCTION)	<b>Value</b>	30.09
<b>Indicator Subcategory/Units</b>	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	<b>Calculation Tool</b>	BWSR CALC (GULLY STABILIZATION)
<b>Waterbody</b>	Rock River		
<b>Final Indicator for FY16-FR2-17 Roger Kracht</b>			
<b>Indicator Name</b>	SEDIMENT (TSS)	<b>Value</b>	30.09
<b>Indicator Subcategory/Units</b>	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	<b>Calculation Tool</b>	BWSR CALC (GULLY STABILIZATION)
<b>Waterbody</b>	Rock River		

<b>Activity Action - FY16-FR2-17 Roger Kracht</b>			
<b>Practice</b>	600 - Terrace	<b>Count of Activities</b>	2
<b>Description</b>	Installation of 2 terraces according to NRCS standards and specifications.		
<b>Proposed Size / Units</b>	1,100.00 LINEAR FEET	<b>Lifespan</b>	10 Years
<b>Actual Size/Units</b>	1,100.00 LINEAR FEET	<b>Installed Date</b>	19-Dec-16
<b>Mapped Activities</b>	2 Polygon(s)		

<b>Final Indicator for FY16-FR2-17 Roger Kracht</b>			
<b>Indicator Name</b>	PHOSPHORUS (EST. REDUCTION)	<b>Value</b>	30.09
<b>Indicator Subcategory/Units</b>	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	<b>Calculation Tool</b>	BWSR CALC (GULLY STABILIZATION)
<b>Waterbody</b>	Rock River		
<b>Final Indicator for FY16-FR2-17 Roger Kracht</b>			
<b>Indicator Name</b>	SEDIMENT (TSS)	<b>Value</b>	30.09
<b>Indicator Subcategory/Units</b>	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	<b>Calculation Tool</b>	BWSR CALC (GULLY STABILIZATION)
<b>Waterbody</b>	Rock River		
<b>Final Indicator for FY16-FR2-17 Roger Kracht</b>			
<b>Indicator Name</b>	SOIL (EST. SAVINGS)	<b>Value</b>	30.09
<b>Indicator Subcategory/Units</b>	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	<b>Calculation Tool</b>	BWSR CALC (GULLY STABILIZATION)
<b>Waterbody</b>	Rock River		

**Grant Activity - FY16-FR2-18 Eric Fick - Cancelled and Rewritten**

<b>Description</b>	4 Water and Sediment Control Basins		
<b>Category</b>	AGRICULTURAL PRACTICES		
<b>Start Date</b>	11-Apr-16	<b>End Date</b>	
<b>Has Rates and Hours?</b>	No		
<b>Actual Results</b>	<p>12/31/16 Contract automatically cancelled - project not started as of "start by" date of 12/1/2016. Cancellation due to lack of staff and contractor resources. Landowner is still interested in project and the cancellation was not due to anything on the part of the landowner.</p> <p>Contract rewritten under contract FY16-FR2-18A and will be approved at SWCD Board meeting following date of signature from the landowner. Rewritten contract approved at 1/17/17 SWCD board meeting.</p> <p>Project scheduled for the 2017 construction season.</p>		

**Grant Activity - FY16-FR2-18A Eric Fick**

<b>Description</b>	4 Water and Sediment Control Basins		
<b>Category</b>	AGRICULTURAL PRACTICES		
<b>Start Date</b>	17-Jan-17	<b>End Date</b>	
<b>Has Rates and Hours?</b>	No		
<b>Actual Results</b>			

**Grant Activity - FY16-FR2-19 Albertus Van Westen - Cancelled - No Longer Interested**

<b>Description</b>	Waterway		
<b>Category</b>	AGRICULTURAL PRACTICES		
<b>Start Date</b>	11-Apr-16	<b>End Date</b>	01-Dec-16
<b>Has Rates and Hours?</b>	No		
<b>Actual Results</b>	<p>12/31/16 Contract automatically cancelled - project not started as of "start by" date of 12/1/2016. Cancellation due to lack of staff and contractor resources. Cancellation was not due to anything on the part of the landowner.</p> <p>Landowner contacted to rewrite the contract and he informed us he is no longer interested.</p>		

**Grant Activity - FY16-FR2-2 Jake Hoogendoorn**

<b>Description</b>	9 Terraces		
<b>Category</b>	AGRICULTURAL PRACTICES		
<b>Start Date</b>	28-Sep-15	<b>End Date</b>	19-Dec-16
<b>Has Rates and Hours?</b>	No		
<b>Actual Results</b>	2015 - Project is ready, no construction has begun.		
	2016 - Installation of 9 terraces according to NRCS standards and specifications.		

**Activity Action - FY16-FR2-2 Jake Hoogendoorn**

<b>Practice</b>	600 - Terrace	<b>Count of Activities</b>	9
<b>Description</b>	Installation of 9 terraces according to NRCS standards and specifications.		
<b>Proposed Size / Units</b>	8,300.00 LINEAR FEET	<b>Lifespan</b>	10 Years
<b>Actual Size/Units</b>	8,300.00 LINEAR FEET	<b>Installed Date</b>	19-Dec-16
<b>Mapped Activities</b>	9 Polygon(s)		

**Final Indicator for FY16-FR2-2 Jake Hoogendoorn**

<b>Indicator Name</b>	SOIL (EST. SAVINGS)	<b>Value</b>	58.23
<b>Indicator Subcategory/Units</b>	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	<b>Calculation Tool</b>	BWSR CALC (GULLY STABILIZATION)
<b>Waterbody</b>	Unnamed Trib to Beaver Creek		

**Final Indicator for FY16-FR2-2 Jake Hoogendoorn**

<b>Indicator Name</b>	SEDIMENT (TSS)	<b>Value</b>	58.23
<b>Indicator Subcategory/Units</b>	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	<b>Calculation Tool</b>	BWSR CALC (GULLY STABILIZATION)
<b>Waterbody</b>	Unnamed Trib to Beaver Creek		

**Final Indicator for FY16-FR2-2 Jake Hoogendoorn**

<b>Indicator Name</b>	PHOSPHORUS (EST. REDUCTION)	<b>Value</b>	58.23
<b>Indicator Subcategory/Units</b>	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	<b>Calculation Tool</b>	BWSR CALC (GULLY STABILIZATION)
<b>Waterbody</b>	Unnamed Trib to Beaver Creek		



**Grant Activity - FY16-FR2-20 Chambers Family Farms, LLC - Cancelled and Rewritten**

<b>Description</b>	9 Water and Sediment Control Basins and 4 Terraces		
<b>Category</b>	AGRICULTURAL PRACTICES		
<b>Start Date</b>	11-Apr-16	<b>End Date</b>	01-Dec-16
<b>Has Rates and Hours?</b>	No		
<b>Actual Results</b>	<p>12/31/16 Contract automatically cancelled - project not started as of "start by" date of 12/1/2016. Cancellation due to lack of staff and contractor resources. Landowner is still interested in project and the cancellation was not due to anything on the part of the landowner.</p> <p>Contract rewritten under contract FY16-FR2-20A and will be approved at SWCD Board meeting following date of signature from the landowner.</p>		

**Grant Activity - FY16-FR2-21 Marilyn Bergman**

<b>Description</b>	2 Waterways and 2 Basins		
<b>Category</b>	AGRICULTURAL PRACTICES		
<b>Start Date</b>	11-Dec-16	<b>End Date</b>	
<b>Has Rates and Hours?</b>	No		
<b>Actual Results</b>	12/31/16 - Waterways have been completed. WASCBs scheduled to be constructed in 2017.		

**Activity Action - FY16-FR2-21 Marilyn Bergman**

<b>Practice</b>	412 - Grassed Waterway and Swales	<b>Count of Activities</b>	2
<b>Description</b>	2 grassed waterways installed according to NRCS standards and practices.		
<b>Proposed Size / Units</b>	3,790.00 LINEAR FEET	<b>Lifespan</b>	10 Years
<b>Actual Size/Units</b>	3,790.00 LINEAR FEET	<b>Installed Date</b>	
<b>Mapped Activities</b>	2 Polygon(s)		

**Grant Activity - FY16-FR2-22 Barbara Slieter; Randy Slieter, POA - Cancelled and Rewritten**

<b>Description</b>	Grassed Waterway		
<b>Category</b>	AGRICULTURAL PRACTICES		
<b>Start Date</b>	11-Apr-16	<b>End Date</b>	19-Dec-16
<b>Has Rates and Hours?</b>	No		
<b>Actual Results</b>	<p>12/31/16 Contract automatically cancelled - project not started as of "start by" date of 12/1/2016. Cancellation due to lack of staff and contractor resources. Landowner is still interested in project and the cancellation was not due to anything on the part of the landowner.</p> <p>Contract rewritten under contract FY16-FR2-22A and will be approved at SWCD Board meeting following date of signature from the landowner.</p>		

**Grant Activity - FY16-FR2-23 Michael Schaeffer**

<b>Description</b>	2 Grassed Waterways and 2 Water and Sediment Control Basins		
<b>Category</b>	AGRICULTURAL PRACTICES		
<b>Start Date</b>	11-Apr-16	<b>End Date</b>	
<b>Has Rates and Hours?</b>	No		
<b>Actual Results</b>	12/31/16 - Grassed waterways have been constructed. WASCBs scheduled to be constructed in 2017.		

**Activity Action - FY16-FR2-23 Michael Schaeffer**

<b>Practice</b>	412 - Grassed Waterway and Swales	<b>Count of Activities</b>	2
<b>Description</b>	2 Grassed Waterways installed according to NRCS standards and specifications.		
<b>Proposed Size / Units</b>	3,950.00 LINEAR FEET	<b>Lifespan</b>	10 Years
<b>Actual Size/Units</b>	3,950.00 LINEAR FEET	<b>Installed Date</b>	
<b>Mapped Activities</b>	2 Polygon(s)		

**Final Indicator for FY16-FR2-23 Michael Schaeffer**

<b>Indicator Name</b>	SEDIMENT (TSS)	<b>Value</b>	189.34
<b>Indicator Subcategory/Units</b>	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	<b>Calculation Tool</b>	BWSR CALC (GULLY STABILIZATION)
<b>Waterbody</b>	Unnamed Trib to Rock River		

**Final Indicator for FY16-FR2-23 Michael Schaeffer**

<b>Indicator Name</b>	SOIL (EST. SAVINGS)	<b>Value</b>	189.34
<b>Indicator Subcategory/Units</b>	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	<b>Calculation Tool</b>	BWSR CALC (GULLY STABILIZATION)
<b>Waterbody</b>	Unnamed Trib to Rock River		

**Final Indicator for FY16-FR2-23 Michael Schaeffer**

<b>Indicator Name</b>	PHOSPHORUS (EST. REDUCTION)	<b>Value</b>	189.34
<b>Indicator Subcategory/Units</b>	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	<b>Calculation Tool</b>	BWSR CALC (GULLY STABILIZATION)
<b>Waterbody</b>	Unnamed Trib to Rock River		

**Grant Activity - FY16-FR2-24 Dean Tofteland**

<b>Description</b>	2 Grassed Waterways and 5 Water and Sediment Control Basins		
<b>Category</b>	AGRICULTURAL PRACTICES		
<b>Start Date</b>	16-May-16	<b>End Date</b>	
<b>Has Rates and Hours?</b>	No		
<b>Actual Results</b>	2016 - project has been constructed. Will be seeded in spring 2017.		

**Grant Activity - FY16-FR2-25 Darrell Boyenga**

<b>Description</b>	Water and Sediment Control Basin		
<b>Category</b>	AGRICULTURAL PRACTICES		
<b>Start Date</b>	16-May-16	<b>End Date</b>	17-Jan-17
<b>Has Rates and Hours?</b>	No		
<b>Actual Results</b>	Installation of a WASCB according to NRCS standards and specifications.		

Activity Action - FY16-FR2-25 Darrell Boyenga			
Practice	638 - Water and Sediment Control Basin	Count of Activities	1
Description	Installation of a WASCB according to NRCS standards and specifications.		
Proposed Size / Units	500.00 LINEAR FEET	Lifespan	10 Years
Actual Size/Units	500.00 LINEAR FEET	Installed Date	17-Jan-17
Mapped Activities	1 Point(s)		

Final Indicator for FY16-FR2-25 Darrell Boyenga			
Indicator Name	SEDIMENT (TSS)	Value	20.83
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Unnamed Trib to Kanaranzi Creek		
Final Indicator for FY16-FR2-25 Darrell Boyenga			
Indicator Name	SOIL (EST. SAVINGS)	Value	41.65
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Unnamed Trib to Kanaranzi Creek		
Final Indicator for FY16-FR2-25 Darrell Boyenga			
Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	20.83
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Unnamed Trib to Kanaranzi Creek		

**Grant Activity - FY16-FR2-26 Norris Thorson - Cancelled and Rewritten**

<b>Description</b>	Grassed Waterway		
<b>Category</b>	AGRICULTURAL PRACTICES		
<b>Start Date</b>	16-May-16	<b>End Date</b>	01-Dec-16
<b>Has Rates and Hours?</b>	No		
<b>Actual Results</b>	<p>12/31/16 Contract automatically cancelled - project not started as of "start by" date of 12/1/2016. Cancellation due to lack of staff and contractor resources. Landowner is still interested in project and the cancellation was not due to anything on the part of the landowner.</p> <p>Contract rewritten under contract FY16-FR2-26A and will be approved at SWCD Board meeting following date of signature from the landowner.</p>		

**Grant Activity - FY16-FR2-27 Milton Fink**

<b>Description</b>	4 Grassed Waterways		
<b>Category</b>	AGRICULTURAL PRACTICES		
<b>Start Date</b>	16-May-16	<b>End Date</b>	03-Oct-16
<b>Has Rates and Hours?</b>	No		
<b>Actual Results</b>	Installation of 4 grassed waterways according to NRCS standards and specifications.		

**Activity Action - FY16-FR2-27 Milton Fink**

<b>Practice</b>	412 - Grassed Waterway and Swales	<b>Count of Activities</b>	4
<b>Description</b>	Installation of 4 grassed waterways according to NRCS standards and specifications.		
<b>Proposed Size / Units</b>	3,610.00 LINEAR FEET	<b>Lifespan</b>	10 Years
<b>Actual Size/Units</b>	3,610.00 LINEAR FEET	<b>Installed Date</b>	3-Oct-16
<b>Mapped Activities</b>	4 Polygon(s)		

**Final Indicator for FY16-FR2-27 Milton Fink**

<b>Indicator Name</b>	PHOSPHORUS (EST. REDUCTION)	<b>Value</b>	255.94
<b>Indicator Subcategory/Units</b>	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	<b>Calculation Tool</b>	BWSR CALC (GULLY STABILIZATION)
<b>Waterbody</b>	Unnamed Trib to Springwater Creek		

**Final Indicator for FY16-FR2-27 Milton Fink**

<b>Indicator Name</b>	SOIL (EST. SAVINGS)	<b>Value</b>	255.94
<b>Indicator Subcategory/Units</b>	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	<b>Calculation Tool</b>	BWSR CALC (GULLY STABILIZATION)

**Waterbody** Unnamed Trib to Springwater Creek

**Final Indicator for FY16-FR2-27 Milton Fink**

<b>Indicator Name</b>	SEDIMENT (TSS)	<b>Value</b>	255.94
<b>Indicator Subcategory/Units</b>	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	<b>Calculation Tool</b>	BWSR CALC (GULLY STABILIZATION)

**Waterbody** Unnamed Trib to Springwater Creek

**Grant Activity - FY16-FR2-28 Russell Wenzel**

<b>Description</b>	3 Grassed Waterways		
<b>Category</b>	AGRICULTURAL PRACTICES		
<b>Start Date</b>	20-Jun-16	<b>End Date</b>	03-Oct-16
<b>Has Rates and Hours?</b>	No		
<b>Actual Results</b>	Installation of 3 grassed waterways according to NRCS standards and specifications.		

**Activity Action - FY16-FR2-28 Russell Wenzel**

<b>Practice</b>	412 - Grassed Waterway and Swales	<b>Count of Activities</b>	3
<b>Description</b>	Installation of 3 grassed waterways according to NRCS standards and specifications.		
<b>Proposed Size / Units</b>	4,135.00 LINEAR FEET	<b>Lifespan</b>	10 Years
<b>Actual Size/Units</b>	4,135.00 LINEAR FEET	<b>Installed Date</b>	3-Oct-16
<b>Mapped Activities</b>	3 Polygon(s)		

**Final Indicator for FY16-FR2-28 Russell Wenzel**

<b>Indicator Name</b>	PHOSPHORUS (EST. REDUCTION)	<b>Value</b>	276.68
<b>Indicator Subcategory/Units</b>	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	<b>Calculation Tool</b>	BWSR CALC (GULLY STABILIZATION)

**Waterbody** Unnamed Trib to Beaver Creek

**Final Indicator for FY16-FR2-28 Russell Wenzel**

<b>Indicator Name</b>	SEDIMENT (TSS)	<b>Value</b>	276.68
-----------------------	----------------	--------------	--------

<b>Indicator Subcategory/Units</b>	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	<b>Calculation Tool</b>	BWSR CALC (GULLY STABILIZATION)
<b>Waterbody</b>	Unnamed Trib to Beaver Creek		
<b>Final Indicator for FY16-FR2-28 Russell Wenzel</b>			
<b>Indicator Name</b>	SOIL (EST. SAVINGS)	<b>Value</b>	276.68
<b>Indicator Subcategory/Units</b>	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	<b>Calculation Tool</b>	BWSR CALC (GULLY STABILIZATION)
<b>Waterbody</b>	Unnamed Trib to Beaver Creek		

<b>Grant Activity - FY16-FR2-29 Russell Wenzel</b>			
<b>Description</b>	2 Water and Sediment Control Basins		
<b>Category</b>	AGRICULTURAL PRACTICES		
<b>Start Date</b>	15-Aug-16	<b>End Date</b>	21-Nov-16
<b>Has Rates and Hours?</b>	No		
<b>Actual Results</b>	Installation of 2 WASCBS according to NRCS standards and specifications.		

<b>Activity Action - FY16-FR2-29 Russell Wenzel</b>			
<b>Practice</b>	638 - Water and Sediment Control Basin	<b>Count of Activities</b>	2
<b>Description</b>	Installation of 2 WASCBS according to NRCS standards and specifications.		
<b>Proposed Size / Units</b>	990.00 LINEAR FEET	<b>Lifespan</b>	10 Years
<b>Actual Size/Units</b>	990.00 LINEAR FEET	<b>Installed Date</b>	21-Nov-16
<b>Mapped Activities</b>	2 Point(s)		

<b>Final Indicator for FY16-FR2-29 Russell Wenzel</b>			
<b>Indicator Name</b>	PHOSPHORUS (EST. REDUCTION)	<b>Value</b>	6.89
<b>Indicator Subcategory/Units</b>	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	<b>Calculation Tool</b>	BWSR CALC (GULLY STABILIZATION)
<b>Waterbody</b>	Unnamed Trib to Beaver Creek		
<b>Final Indicator for FY16-FR2-29 Russell Wenzel</b>			
<b>Indicator Name</b>	SOIL (EST. SAVINGS)	<b>Value</b>	13.77
<b>Indicator Subcategory/Units</b>	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	<b>Calculation Tool</b>	BWSR CALC (GULLY STABILIZATION)
<b>Waterbody</b>	Unnamed Trib to Beaver Creek		

Final Indicator for FY16-FR2-29 Russell Wenzel			
Indicator Name	SEDIMENT (TSS)	Value	6.89
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Unnamed Trib to Beaver Creek		

Grant Activity - FY16-FR2-3 Jason Fick - Cancelled - fully funded by EQIP			
Description	6 Water and Sediment Control Basins		
Category	AGRICULTURAL PRACTICES		
Start Date	28-Sep-15	End Date	18-Jul-16
Has Rates and Hours?	No		
Actual Results	2015 - Project has been completed but not paid. Waiting on EQIP payment.		
	2016 - Project fully funded by EQIP, contract cancelled and follow up letter sent to landowner.		

Grant Activity - FY16-FR2-30 Fred & Leona Klosterbuer Trust % Donna Kirchner			
Description	2 Gassed Waterways		
Category	AGRICULTURAL PRACTICES		
Start Date	15-Aug-16	End Date	21-Nov-16
Has Rates and Hours?	No		
Actual Results	Installation of 2 grassed waterways according to NRCS standards and specifications.		

Activity Action - FY16-FR2-30 Fred & Leona Klosterbuer Trust % Donna Kirchner			
Practice	412 - Grassed Waterway and Swales	Count of Activities	2
Description	Installation of 2 grassed waterways according to NRCS standards and specifications.		
Proposed Size / Units	2,172.00 LINEAR FEET	Lifespan	10 Years
Actual Size/Units	2,172.00 LINEAR FEET	Installed Date	21-Nov-16
Mapped Activities	2 Polygon(s)		

Final Indicator for FY16-FR2-30 Fred & Leona Klosterbuer Trust % Donna Kirchner			
Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	69.70



<b>Indicator Subcategory/Units</b>	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	<b>Calculation Tool</b>	BWSR CALC (GULLY STABILIZATION)
<b>Waterbody</b>	Unnamed Trib to Little Beaver Creek		
<b>Final Indicator for FY16-FR2-30 Fred &amp; Leona Klosterbuer Trust % Donna Kirchner</b>			
<b>Indicator Name</b>	SEDIMENT (TSS)	<b>Value</b>	69.70
<b>Indicator Subcategory/Units</b>	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	<b>Calculation Tool</b>	BWSR CALC (GULLY STABILIZATION)
<b>Waterbody</b>	Unnamed Trib to Little Beaver Creek		
<b>Final Indicator for FY16-FR2-30 Fred &amp; Leona Klosterbuer Trust % Donna Kirchner</b>			
<b>Indicator Name</b>	SOIL (EST. SAVINGS)	<b>Value</b>	139.40
<b>Indicator Subcategory/Units</b>	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	<b>Calculation Tool</b>	BWSR CALC (GULLY STABILIZATION)
<b>Waterbody</b>	Unnamed Trib to Little Beaver Creek		

<b>Grant Activity - FY16-FR2-31 Milton Fink</b>			
<b>Description</b>	2 Water and Sediment Control Basins		
<b>Category</b>	AGRICULTURAL PRACTICES		
<b>Start Date</b>	15-Aug-16	<b>End Date</b>	19-Dec-16
<b>Has Rates and Hours?</b>	No		
<b>Actual Results</b>	Installation of 2 WASCBs according to NRCS standards and installations.		

<b>Activity Action - FY16-FR2-31 Milton Fink</b>			
<b>Practice</b>	638 - Water and Sediment Control Basin	<b>Count of Activities</b>	2
<b>Description</b>	Installation of 2 WASCBs according to NRCS standards and installations.		
<b>Proposed Size / Units</b>	408.00 LINEAR FEET	<b>Lifespan</b>	10 Years
<b>Actual Size/Units</b>	408.00 LINEAR FEET	<b>Installed Date</b>	19-Dec-16
<b>Mapped Activities</b>	2 Point(s)		

<b>Final Indicator for FY16-FR2-31 Milton Fink</b>			
<b>Indicator Name</b>	PHOSPHORUS (EST. REDUCTION)	<b>Value</b>	32.73
<b>Indicator Subcategory/Units</b>	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	<b>Calculation Tool</b>	BWSR CALC (GULLY STABILIZATION)
<b>Waterbody</b>	Unnamed Trib to Springwater Creek		

Final Indicator for FY16-FR2-31 Milton Fink			
Indicator Name	SEDIMENT (TSS)	Value	32.73
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Unnamed Trib to Springwater Creek		
Final Indicator for FY16-FR2-31 Milton Fink			
Indicator Name	SEDIMENT (TSS)	Value	32.73
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Unnamed Trib to Springwater Creek		

Grant Activity - FY16-FR2-32 Dennis Boeve			
Description	2 Water and Sediment Control Basins		
Category	AGRICULTURAL PRACTICES		
Start Date	12-Sep-16	End Date	
Has Rates and Hours?	No		
Actual Results	2016 - Contract approved, no construction has begun.		

Grant Activity - FY16-FR2-33 Lowell Jauert			
Description	3 Water and Sediment Control Basins		
Category	AGRICULTURAL PRACTICES		
Start Date	21-Nov-16	End Date	
Has Rates and Hours?	No		
Actual Results	2016 - Contract approved, no construction has begun.		

**Grant Activity - FY16-FR2-34 Gary Drost**

Description	2 Grassed Waterways		
Category	AGRICULTURAL PRACTICES		
Start Date	19-Dec-16	End Date	
Has Rates and Hours?	No		
Actual Results	2016 - Contract approved, no construction has begun.		

**Grant Activity - FY16-FR2-35 Gary Drost**

Description	6 Water and Sediment Control Basins		
Category	AGRICULTURAL PRACTICES		
Start Date	19-Dec-16	End Date	
Has Rates and Hours?	No		
Actual Results	2016 - Contract approved, no construction has begun.		

**Grant Activity - FY16-FR2-36 John Klarenbeek**

Description	5 Water and Sediment Control Basins		
Category	AGRICULTURAL PRACTICES		
Start Date	17-Jan-17	End Date	
Has Rates and Hours?	No		
Actual Results	2016 - Contract approved, no construction has begun.		

**Grant Activity - FY16-FR2-37 Wayne Thompson**

Description	Grassed Waterway		
Category	AGRICULTURAL PRACTICES		
Start Date	19-Dec-16	End Date	
Has Rates and Hours?	No		
Actual Results	2016 - Contract approved, no construction has begun.		

**Grant Activity - FY16-FR2-4 Stan Williamson - Contract Cancelled - No Longer Interested**

<b>Description</b>	Terrace		
<b>Category</b>	AGRICULTURAL PRACTICES		
<b>Start Date</b>	28-Sep-15	<b>End Date</b>	01-Dec-16
<b>Has Rates and Hours?</b>	No		
<b>Actual Results</b>	<p>2015 - Project is ready, no construction has begun.</p> <p>12/31/16 Contract automatically cancelled - project not started as of "start by" date of 12/1/2016. Cancellation due to lack of staff and contractor resources. Cancellation was not due in any part to the Landowner. Landowner was contacted to have the contract rewritten, however, landowner advised he is no longer interested in this project.</p>		

**Grant Activity - FY16-FR2-5 Marvin Nelson**

<b>Description</b>	2 Terraces		
<b>Category</b>	AGRICULTURAL PRACTICES		
<b>Start Date</b>	16-Oct-15	<b>End Date</b>	16-May-16
<b>Has Rates and Hours?</b>	No		
<b>Actual Results</b>	<p>2015 - Project is ready, no construction has begun.</p> <p>2016 - 2 Terraces installed according to NRCS standards and specifications.</p>		

**Activity Action - FY16-FR2-5 Marvin Nelson**

<b>Practice</b>	600 - Terrace	<b>Count of Activities</b>	2
<b>Description</b>	Installation of 2 terraces according to NRCS standards and specifications.		
<b>Proposed Size / Units</b>	2,307.00 LINEAR FEET	<b>Lifespan</b>	10 Years
<b>Actual Size/Units</b>	2,307.00 LINEAR FEET	<b>Installed Date</b>	16-May-16
<b>Mapped Activities</b>	2 Polygon(s)		

**Final Indicator for FY16-FR2-5 Marvin Nelson**

<b>Indicator Name</b>	SEDIMENT (TSS)	<b>Value</b>	59.08
-----------------------	----------------	--------------	-------

<b>Indicator Subcategory/Units</b>	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	<b>Calculation Tool</b>	BWSR CALC (GULLY STABILIZATION)
<b>Waterbody</b>	Unnamed Trib to Beaver Creek		
<b>Final Indicator for FY16-FR2-5 Marvin Nelson</b>			
<b>Indicator Name</b>	SEDIMENT (TSS)	<b>Value</b>	59.08
<b>Indicator Subcategory/Units</b>	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	<b>Calculation Tool</b>	BWSR CALC (GULLY STABILIZATION)
<b>Waterbody</b>	Unnamed Trib to Beaver Creek		
<b>Final Indicator for FY16-FR2-5 Marvin Nelson</b>			
<b>Indicator Name</b>	PHOSPHORUS (EST. REDUCTION)	<b>Value</b>	59.08
<b>Indicator Subcategory/Units</b>	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	<b>Calculation Tool</b>	BWSR CALC (GULLY STABILIZATION)
<b>Waterbody</b>	Unnamed Trib to Beaver Creek		

<b>Grant Activity - FY16-FR2-6 Morris Fick</b>			
<b>Description</b>	5 Water and Sediment Control Basins		
<b>Category</b>	AGRICULTURAL PRACTICES		
<b>Start Date</b>	16-Oct-15	<b>End Date</b>	21-Dec-15
<b>Has Rates and Hours?</b>	No		
<b>Actual Results</b>	Installation of 5 Water and Sediment Control Basins according to NRCS standards and specifications.		

<b>Activity Action - FY16-FR2-6 Morris Fick</b>			
<b>Practice</b>	638 - Water and Sediment Control Basin	<b>Count of Activities</b>	5
<b>Description</b>	Installation of 5 Water and Sediment Control Basins according to NRCS standards and specifications.		
<b>Proposed Size / Units</b>	1,800.00 LINEAR FEET	<b>Lifespan</b>	10 Years
<b>Actual Size/Units</b>	1,800.00 LINEAR FEET	<b>Installed Date</b>	21-Dec-15
<b>Mapped Activities</b>	5 Point(s)		

<b>Final Indicator for FY16-FR2-6 Morris Fick</b>			
<b>Indicator Name</b>	SEDIMENT (TSS)	<b>Value</b>	36.81
<b>Indicator Subcategory/Units</b>	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	<b>Calculation Tool</b>	BWSR CALC (GULLY STABILIZATION)
<b>Waterbody</b>	Unnamed Trib to Ash Creek		

**Final Indicator for FY16-FR2-6 Morris Fick**

<b>Indicator Name</b>	SOIL (EST. SAVINGS)	<b>Value</b>	36.81
<b>Indicator Subcategory/Units</b>	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	<b>Calculation Tool</b>	BWSR CALC (GULLY STABILIZATION)
<b>Waterbody</b>	Unnamed Trib to Ash Creek		

**Final Indicator for FY16-FR2-6 Morris Fick**

<b>Indicator Name</b>	PHOSPHORUS (EST. REDUCTION)	<b>Value</b>	36.81
<b>Indicator Subcategory/Units</b>	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	<b>Calculation Tool</b>	BWSR CALC (GULLY STABILIZATION)
<b>Waterbody</b>	Unnamed Trib to Ash Creek		

**Grant Activity - FY16-FR2-7 Elden & Berdeeva Hemme % Darrell Hemme**

<b>Description</b>	1 Waterway and 2 Water and Sediment Control Basins		
<b>Category</b>	AGRICULTURAL PRACTICES		
<b>Start Date</b>	19-Jan-16	<b>End Date</b>	19-Dec-16
<b>Has Rates and Hours?</b>	No		
<b>Actual Results</b>	Installation of 1 grassed waterway and 2 WASCBs according to NRCS standards and specifications.		

**Activity Action - FY16-FR2-7 Elden & Berdeeva Hemme**

<b>Practice</b>	412 - Grassed Waterway and Swales	<b>Count of Activities</b>	1
<b>Description</b>	Installation of a grassed waterway according to NRCS standards and specifications.		
<b>Proposed Size / Units</b>	3,210.00 LINEAR FEET	<b>Lifespan</b>	10 Years
<b>Actual Size/Units</b>	3,210.00 LINEAR FEET	<b>Installed Date</b>	19-Jan-16
<b>Mapped Activities</b>	1 Polygon(s)		

**Final Indicator for FY16-FR2-7 Elden & Berdeeva Hemme**

<b>Indicator Name</b>	SEDIMENT (TSS)	<b>Value</b>	299.20
<b>Indicator Subcategory/Units</b>	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	<b>Calculation Tool</b>	BWSR CALC (GULLY STABILIZATION)
<b>Waterbody</b>	Unnamed Trib to Beaver Creek		

**Final Indicator for FY16-FR2-7 Elden & Berdeeva Hemme**

<b>Indicator Name</b>	SOIL (EST. SAVINGS)	<b>Value</b>	299.20
-----------------------	---------------------	--------------	--------

<b>Indicator Subcategory/Units</b>	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	<b>Calculation Tool</b>	BWSR CALC (GULLY STABILIZATION)
<b>Waterbody</b>	Unnamed Trib to Beaver Creek		
<b>Final Indicator for FY16-FR2-7 Elden &amp; Berdeva Hemme</b>			
<b>Indicator Name</b>	PHOSPHORUS (EST. REDUCTION)	<b>Value</b>	299.20
<b>Indicator Subcategory/Units</b>	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	<b>Calculation Tool</b>	BWSR CALC (GULLY STABILIZATION)
<b>Waterbody</b>	Unnamed Trib to Beaver Creek		

<b>Activity Action - FY16-FR2-7 Elden &amp; Berdeva Hemme</b>			
<b>Practice</b>	638 - Water and Sediment Control Basin	<b>Count of Activities</b>	2
<b>Description</b>	Installation of 2 WASCBs according to NRCS standards and specifications.		
<b>Proposed Size / Units</b>	1,256.00 LINEAR FEET	<b>Lifespan</b>	10 Years
<b>Actual Size/Units</b>	1,256.00 LINEAR FEET	<b>Installed Date</b>	19-Dec-16
<b>Mapped Activities</b>	2 Point(s)		

<b>Final Indicator for FY16-FR2-7 Elden &amp; Berdeva Hemme</b>			
<b>Indicator Name</b>	SOIL (EST. SAVINGS)	<b>Value</b>	299.20
<b>Indicator Subcategory/Units</b>	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	<b>Calculation Tool</b>	BWSR CALC (GULLY STABILIZATION)
<b>Waterbody</b>	Unnamed Trib to Beaver Creek		
<b>Final Indicator for FY16-FR2-7 Elden &amp; Berdeva Hemme</b>			
<b>Indicator Name</b>	SEDIMENT (TSS)	<b>Value</b>	299.20
<b>Indicator Subcategory/Units</b>	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	<b>Calculation Tool</b>	BWSR CALC (GULLY STABILIZATION)
<b>Waterbody</b>	Unnamed Trib to Beaver Creek		
<b>Final Indicator for FY16-FR2-7 Elden &amp; Berdeva Hemme</b>			
<b>Indicator Name</b>	PHOSPHORUS (EST. REDUCTION)	<b>Value</b>	299.20
<b>Indicator Subcategory/Units</b>	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	<b>Calculation Tool</b>	BWSR CALC (GULLY STABILIZATION)
<b>Waterbody</b>	Unnamed Trib to Beaver Creek		

Grant Activity - FY16-FR2-8 Brian Aukes			
Description	Grassed Waterway		
Category	AGRICULTURAL PRACTICES		
Start Date	11-Apr-16	End Date	12-Sep-16
Has Rates and Hours?	No		
Actual Results	Installation of a grassed waterway according to NRCS standards and specifications.		

Activity Action - FY16-FR2-8 Brian Aukes			
Practice	412 - Grassed Waterway and Swales	Count of Activities	1
Description	Installation of a grassed waterway according to NRCS standards and specifications.		
Proposed Size / Units	1,010.00 LINEAR FEET	Lifespan	10 Years
Actual Size/Units	1,010.00 LINEAR FEET	Installed Date	12-Sep-16
Mapped Activities	1 Polygon(s)		

Final Indicator for FY16-FR2-8 Brian Aukes			
Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	8.50
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Four Mile Creek		
Final Indicator for FY16-FR2-8 Brian Aukes			
Indicator Name	SEDIMENT (TSS)	Value	8.50
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Four Mile Creek		
Final Indicator for FY16-FR2-8 Brian Aukes			
Indicator Name	SOIL (EST. SAVINGS)	Value	8.50
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Four Mile Creek		



Grant Activity - FY16-FR2-9 Jared Pap		
Description	3 Water and Sediment Control Basins	
Category	AGRICULTURAL PRACTICES	
Start Date	11-Apr-16	End Date
Has Rates and Hours?	No	
Actual Results	2016 - project has been constructed. Will be seeded in spring 2017.	

Activity Action - FY16-FR2-9			
Practice	638 - Water and Sediment Control Basin	Count of Activities	3
Description	Installation of 2 WASCBs according to NRCS standards and specifications.		
Proposed Size / Units	1,450.00 LINEAR FEET	Lifespan	10 Years
Actual Size/Units	LINEAR FEET	Installed Date	
Mapped Activities	3 Point(s)		

## Grant Attachments

Document Name	Document Type	Description
<b>2014 DR-4182 Flood Relief Phase 2</b>	Grant Agreement	2014 DR-4182 Flood Relief Phase 2 - Rock SWCD
<b>2014 DR-4182 Flood Relief Phase 2 executed</b>	Grant Agreement	2014 DR-4182 Flood Relief Phase 2 - Rock SWCD
<b>All Details Report</b>	Workflow Generated	Workflow Generated - All Details Report - 02/22/2016
<b>All Details Report</b>	Workflow Generated	Workflow Generated - All Details Report - 03/24/2017
<b>All Details Report</b>	Workflow Generated	Workflow Generated - All Details Report - 02/02/2016
<b>All Details Report</b>	Workflow Generated	Workflow Generated - All Details Report - 02/01/2016
<b>All Details Report</b>	Workflow Generated	Workflow Generated - All Details Report - 03/04/2016
<b>All Details Report</b>	Workflow Generated	Workflow Generated - All Details Report - 03/23/2017
<b>All Details Report</b>	Workflow Generated	Workflow Generated - All Details Report - 02/01/2017
<b>CY16 Rock SWCD Elink Reporting Needs</b>	Journal	Journal Dated - 03/23/2017
<b>Money Allocated/Money Remaining Spreadsheet</b>	Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Rock SWCD)